



Completion/Repairs of 2013 projects

1. M-53 Bridge Approaches – Last year, MDOT completed work on the 23 Mile Road Bridge that crosses M-53. The work was completed late in the season, and the Macomb County Department of Roads (MCDR) was unable to complete the work on the bridge approaches at that time. As a result, the project was added to this year’s project list. A start and finish date has not been provided at this time.
2. Auburn Road (Dequindre to Ryan) – Some of the work completed previously is in need of repair before the contractor’s warranty expires. The MCDR will be completing that work as part of the 2014 construction season.

Delayed Detroit Water Main Sewer project

24 Mile Road (East of Dequindre to Romeo Plank) – The Detroit Water and Sewerage Department (DWSD) is constructing a 42-inch diameter water main parallel to the existing 36-inch main along the center of the eastbound lane of 24 Mile Road. Portions of 24 Mile Road between Van Dyke Avenue and Mound Road will be closed starting Oct. 6 and run intermittently until Oct. 31.

The first closure will take place as crews conduct work around the Kingsbury Drain roughly 1,000 feet west of Van Dyke Ave. This project will see the road closed to through traffic from Fricke Court to Ruann Drive. After that work is complete, crews will perform similar work at the Clinton River crossing roughly 1,000 feet west of the Kingsbury Drain. This will result in a closure from Southdown Street to Aurora Park Drive.

Local traffic will be permitted to enter residences and access to local neighborhoods should be minimally impacted as crews will work with local residents to aid them through the closures. Detours for through traffic will be posted as traffic will be directed to 23 Mile Road.

Macomb County road resurfacing - State of MI funded – COMPLETED!

- ~~1. 25 Mile Road (Van Dyke Avenue to Hayes Road) – **project start date: June 23; estimated completion date: Aug. 1** – This project was added to this year’s construction schedule because of an unexpected availability in funding. The project consists of milling up the existing surface and replacing the asphalt matching the existing conditions. The work will involve lane closures and will be handled with flag control operations. There will also be some temporary closures of the traffic circle at 25 Mile and Hayes roads. As the closures will be short in duration, the MCDR does not anticipate the posting of detour routes.~~

Delayed 2013 projects

1. Hayes Road (N. of 21 Mile Road to S. of 23 Mile Road)) – **project start date: July 7; estimated completion date: Aug. 1, 2015** – Message boards are in place alerting motorists of this project, and the MCDR is working on getting the other signage on site. Tree clearing should begin July 14-18. The project will be split into a multi-year project with underground storm sewer work, 22 Mile Road improvements and temporary lane construction occurring this year. The main line (north and south) road widening construction will occur during the 2015 construction schedule.
2. Van Dyke (25 Mile to 26 Mile) – **project start date: May 12; estimated completion date: Oct. 15** – This widening project was originally scheduled for construction in 2013 but was delayed.

2014 Township/County Transportation Improvement Program (TIP)

1. 25 Mile Road total reconstruction (Van Dyke Avenue to Mound Road) – **project start date: June 4; estimated completion date: Oct. 30** – Construction is underway. The project features 1 mile of asphalt road reconstruction with pavement removal, curb and gutter, storm sewer, and landscape restoration. Work started later than anticipated, but the MCDR has informed the Township that the project could be completed Oct. 30.

County Pavement Preservation Program (PPP)

1. Utica Road (Dequindre to Whispering Lake Boulevard) – This is part of the MCDR Asphalt Pavement Preservation Program (PPP) for 2014. The PPP contract for asphalt road work is scheduled to be awarded by July 22, 2014. Construction is anticipated to be complete by November 2014.
2. Schoenherr Road (300’ +/- N and S of Hall Road) - This is part of the MCDR Concrete Pavement Preservation Program (PPP) for 2014. The PPP contract for concrete road work is currently out to bid. Construction bids are due in on July 15, 2014. Construction is anticipated to be complete by November 2014.

Township Pavement Preservation Program (PPP)

| Shelby Township 2014 Pavement Preservation Program | |
|---|---|
| 22 Mile (M-53 Overpass Approaches) <ul style="list-style-type: none"> • <i>This project includes Hot Mix Asphalt (HMA) paving, Cold Milling of Existing Pavement, Joint and Crack Repair, and restoration work on 22 Mile Road. Through traffic shall be maintained with intermittent flagging operations occurring. Local residents are encouraged to plan for delays due to construction.</i> | 2014 PPP – Asphalt Start date: Aug. 28, 2014 Comp. date: Sept. 19, 2014 |
| West Utica Road(Dequindre to Whispering Lake Sub) | 2014 PPP - Asphalt |
| Parsons Street (kingmont to Dead End) | 2014 PPP - Asphalt |
| Maplewood (Sherwood Lane to Hunters Crossing) | 2014 PPP - Asphalt |
| Renwick (from Circle Crest North approximately 250') | 2014 PPP - Asphalt |
| Belle Vernon (Lakeside Drive to Belle View) | 2014 PPP - Asphalt |
| Burlington (Chatham to SO Coventry) | Crack Fill |
| Auburn Road (Dequindre-Ryan) | Crack Fill |
| Ivanhoe/Shady Lane intersection (Sub NO 24 Mile/WO Hayes) | 2014 PPP - Concrete |
| Circle Crest Street Catch Basin Repairs | 2014 PPP - Concrete |
| Sherwood Park & Cambridge Drive Intersection | 2014 PPP - Concrete |
| Creekside Subdivision (e. of Dequindre bet 25 & 26 Mile) | 2014 PPP - Concrete Pd for by Homeowners Asssoc. |
| Ashberry Lane & Ashberry Court | 2014 PPP - Concrete |
| Woods Drive (Ashberry Lane to end of road) | 2014 PPP - Concrete |